

PROJECTS COMPLETED SINCE LAST REPORT

CIP#	Project Name	Const. Type	Fund Source	Spending Authority	\$/SF	Phase Start	Phase Complete
679	Art Lab Building - Paint Spray Booth	R	SA/RR	\$ 458,678		3/29/2019	10/15/2019
674	UNC Chapel Hill Outdoor Education Center Pond Retrofit	R	UN	\$ 475,000		4/1/2019	10/1/2019
738	Quail Hill HVAC Upgrades	R	UN	\$ 550,400		3/11/2019	11/15/2019
530	Phillips Hall HVAC Repair	R	SA/RR	\$ 800,000		8/6/2018	10/15/2019
691	Kenan Stadium Backflow Preventers and Booster Pumps	R	UN	\$ 900,000		1/3/2019	5/1/2019
627	Morehead Planetarium and Health Science Library Elevator Modernization	R	SA/RR	\$ 1,170,000		10/3/2017	7/1/2019
673	Carolina Union Auditorium Renovation	R	UN	\$ 2,300,000		12/26/2018	8/31/2019
642	Taylor Campus Health- Sports Medicine and Specialty Clinics renovations	R	UN	\$ 2,750,000		11/5/2018	8/31/2019
637	Mountain Area Health Education Center	NC	SA	\$ 8,000,000		12/5/2017	8/1/2019
585	Morehead Planetarium Building- Classroom Renovations	R	UN	\$ 8,076,122		5/6/2019	12/31/2019
551	Davis Library Sprinklers & Fire Alarm Panel Replacement	R	UN	\$ 8,627,500		5/1/2017	6/20/2019
				Sub-Total: \$	34,107,700	Avg Duration: 12 months	

PROJECTS IN CONSTRUCTION

CIP#	Project Name	Const. Type	Fund Source	Spending Authority	\$/SF	Phase Start	Phase Complete
701	UNC Visitors Center	R	UN	\$ 347,721	\$ 62.00	2/1/2019	2/1/2020
725	Knapp-Sanders - Emergency Elevator Replacement	R	SA/RR	\$ 350,000	N/A	1/6/2020	7/1/2020
724	Cardinal-Dogwood Parking Deck - Emergency Elevator Replacement	R	UN	\$ 350,000	N/A	1/6/2020	7/1/2020
703	Institute of Marine Sciences (IMS)	R	RR	\$ 370,604	\$ 250.00	3/21/2019	2/1/2020
FSP17235	Cardinal-Dogwood Parking Deck Repairs	R	UN	\$ 485,000	N/A	7/24/2019	3/1/2020
689	Friday Center Bus Loop Road Repair	R	UN	\$ 400,000	N/A	12/13/2018	8/31/2019
736	Genome Sciences Building- Café & Commons Renovation	R	UN	\$ 492,000	\$ 100.00	11/21/2019	3/15/2020
740	Peabody Hall - Graduate Student Hub	R	UN	\$ 497,067	\$ 250.00	7/15/2019	2/1/2020
741	Peabody Hall Lobby	R	UN	\$ 551,143	\$ 300.00	7/15/2019	2/1/2020
653	Taylor Air Flow Reduction Energy Project	R	UN	\$ 580,000	N/A	1/6/2020	8/1/2020
694	West Drive Street Improvements	R	COPS	\$ 650,000	N/A	8/2/2019	2/15/2020
700	High Frequency Throughput Sequencing Facility Relocation	R	UN	\$ 675,000	\$ 150.00	7/24/2019	3/1/2020
671	Glaxo Research Bldg- Infrastruct Support for Cryo-Electron Microscope	R	UN	\$ 850,000	N/A	7/26/2018	3/1/2020
668	Burnett Womack- 4th Floor Renovation	R	UN	\$ 976,677	\$ 150.00	5/25/2018	6/1/2019
711	Swain Hall Emergency Repairs	R	SA/RR	\$ 1,000,000	N/A	11/29/2018	8/1/2020
682	Institute of Marine Sciences Fisheries Research Lab	R	UN	\$ 1,113,040	\$ 300.00	3/21/2019	2/1/2020
664	Lineberger Cancer Center- Faculty Recruitment Lab Renovation	R	UN	\$ 1,400,000	\$ 300.00	4/29/2019	2/1/2020
669	UNC Parking Decks- LED Lighting Safety Upgrades	R	UN	\$ 1,500,000	N/A	12/1/2019	4/1/2020
655	New East- Install New ADA Compliant Elevator	R	UN	\$ 1,650,000	\$ 300.00	4/4/2019	3/1/2020
709	Burnett Womack Conference Center	R	UN	\$ 1,720,000	\$ 225.00	1/8/2020	6/1/2020
663	Marsico Hall – Mech, Elec, and Plmb Upfits & Recommissioning	R	COPS	\$ 2,300,000	N/A	2/26/2019	12/1/2020
662	Marsico- Large Animal Expansion	R	COPS	\$ 2,550,000	\$ 375.00	1/28/2019	2/15/2020
623	Wilson Library Slate Roof, Dome Roofing Replacement, Envelope Repair	R	SA/RR	\$ 2,645,000	N/A	10/26/2018	2/1/2020
693	NRB MBRB Vivarium Enabling Project Renovations	R	UN	\$ 4,000,000	\$ 275.00	11/12/2018	1/31/2020
613	Chase Dining Hall Expansion	NC/R	UN	\$ 5,900,000	\$ 625.00	1/2/2019	1/31/2020
739	Morehead Chemistry HVAC Renovation - Emergency Declaration	R	UN	\$ 6,000,000	N/A	12/1/2019	12/31/2020
683	Joyner Residence Hall HVAC Improvements	R	UN	\$ 6,616,825	\$ 140.00	12/30/2019	5/1/2020
UNC-H	Ambulatory Care Center – Musculoskeletal Enhancement Service	R	UNCH	\$ 7,177,219	\$ 177.14	8/1/2018	4/1/2020
675	Cameron Cogen – Dry Sorbent Injection System	R	UN	\$ 7,490,000	N/A	9/17/2018	4/1/2020
643	Everett, Lewis, & Stacy- Window & HVAC Improvements	R	UN	\$ 9,243,404	\$ 125.00	5/14/2018	8/1/2020
607	Beard Hall	R	UN	\$ 9,713,728	\$ 275.00	8/2/2018	4/1/2020
657	Media and Communications Studio	NC	UN	\$ 15,000,000	\$ 600.00	6/28/2018	7/15/2019
644	Medical Education Bldg- Berryhill Vivarium Migration	R	UN/SB	\$ 26,730,000	\$ 776.00	3/2/2018	2/15/2020
633	Medical Education Building Replacement	NC	SB	\$ 108,600,000	\$ 450.00	12/20/2019	7/1/2021
				Sub-Total: \$	229,924,428	Avg Duration: 13 months	

PROJECTS IN DESIGN

CIP#	Project Name	Const. Type	Fund Source	Spending		Phase Start	Phase Complete
				Authority	\$/SF		
706	Replace Fire Alarm- Dey Hall, Hanes Hall, 134 East Franklin	R	SA, RR	\$ 148,000	N/A	2/1/2020	10/1/2020
696	School of Dentistry Pipe Remediation	R	UN	\$ 150,000	N/A	2/28/2019	12/1/2020
678	Replace Electrical Switchgear - Mitchell Hall, Dey Hall	R	SA, RR	\$ 200,000	N/A	2/1/2020	10/1/2020
702	Morehead Planetarium and Science Center Roof Repair	R	SA/RR	\$ 250,000	N/A	4/26/2019	6/1/2020
698	Koury Dental Tarrson Hall Amalgam Separator & Receiver	R	SA/RR	\$ 300,000	N/A	12/17/2019	5/1/2020
744	Parking Deck and Lot Camera Upgrades	R	UN	\$ 300,000	N/A	2/1/2020	10/1/2020
586	South Building Accessibility Improvements	R	UN	\$ 319,700	\$ 50.00	6/26/2019	5/1/2020
697	Hwy 54 Park & Ride Lot Stormwater Pond Repair & Retrofit	R	UN	\$ 350,000	N/A	7/10/2018	6/1/2020
676	Foundation Water Proofing - Ackland Art Museum	R	SA/RR	\$ 400,000	N/A	3/12/2018	2/1/2020
707	Carrington Hall Abate Asbestos, Replace Wall, floor, Lighting	R	SA/RR	\$ 426,600	\$ 118.50	5/2/2019	1/14/2020
710	Tarrson Hall Medical Gas Alarm System	R	UN	\$ 450,000	N/A	2/28/2019	12/1/2020
699	Copper Telecommunication Replacement Phase 1	R	SA/RR	\$ 500,000	N/A	12/16/2019	8/1/2020
708	Kenan Labs- Replace Main Distribution Electrical Panel	R	SA/RR	\$ 750,000	N/A	1/6/2020	7/1/2020
715	National Pan-Hellenic Council Garden	NC	GI	\$ 750,000	N/A	11/1/2019	2/1/2020
742	Womens Basketball Renovations Phase II	R	UN	\$ 750,000	\$ 200.00	12/16/2019	4/1/2020
666	Kenan-Flagler School of Business- McColl Bldg Addition & Renovation (Advance Planning)	NC	SA	\$ 1,000,000	\$ 550.00	5/15/2018	12/31/2020
684	Kenan Stadium – Fire Alarm Upgrades	R	UN	\$ 1,060,000	N/A	1/6/2020	7/1/2020
704	Art Lab HVAC and Electrical Systems Improve & Modify Restroom	R	SA/RR	\$ 1,220,000	N/A	3/25/2019	2/1/2020
677	Supplement to Replace Laboratory Ventilation System Morehead Lab	R	SA	\$ 1,250,000	N/A	4/24/2019	5/1/2020
712	Morehead Chemistry Teaching Labs	R	UN	\$ 1,500,000	\$ 250.00	5/22/2019	3/1/2020
654	Thurston Bowles Air Flow Reduction Energy Project	R	UN	\$ 1,650,000	N/A	10/4/2017	3/1/2020
645	Horace William Airport Property Solar and Energy Storage Demo	NC	UN	\$ 1,700,310	N/A	8/1/2019	5/1/2020
570	Campus Master Plan	P	UN	\$ 2,150,000	N/A	1/20/2016	2/1/2020
588	Campus Safety Upgrades	R	UN	\$ 4,750,000	N/A	5/1/2019	3/1/2020
713	Classroom Renewal	R	UN	\$ 5,000,000	\$ 235.00	5/24/2019	3/1/2020
672	School of Media & Journalism - Media & Communication Studio	NC	UN	\$ 7,200,000	\$ 500.00	12/14/2018	12/1/2019
690	Parking Deck at S1 Lot	NC	UN	\$ 14,443,516	\$ 110.00	11/7/2018	2/24/2020
714	School of Dentistry New Programs	R	UN/SB	\$ 15,000,000	\$ 250.00	7/1/2019	5/1/2020
659	Translational Research Building	NC	UN	\$ 19,000,000	\$ 600.00	4/6/2019	1/1/2021
				Sub-Total:	\$ 82,968,126	Avg Duration: 14 months	

PROJECTS ON HOLD/INACTIVE

Sub-Total: \$ 159,489,477